

Date: 1/25/2022 Project: DNT CONSTRUCTION - S. PLUM CREEK ROAD AND COTTON GIN ROAD - TRAFFIC CONTROL WITH TRAFFIC SIGNALS

Comments:

SET ADVANCED WARNING SIGNS AND TRAFFIC CONTROL DEVICES AS SHOWN. SET EDGELINERS ALONG WORK AREA. CLOSE THE NORTH WEST SHOULDER OF S. PLUM CREEK ROAD FROM COTTON GIN ROAD TO THE LIFT STATION (APPROX-1200FT). THIS WILL BE PHASE 1 TO INSTALL A 7 FOOT WIDE TEMPORARY ALL WEATHER ACCESS ROAD SHOULDER. PHASE TWO WILL BE TO FLIP THE TRAFFIC CONTROL SETUP AND WORK ON THE SOUTH EAST SHOULDER OF S. PLUM CREEK ROAD AND REBUILD ROADWAY MAINTAINING AN 11 FOOT TRAVEL LANE FOR TRAFFIC TO PASS. PHASE 3 WILL BE TO FLIP THE TRAFFIC CONTROL TO REBUILD ROADWAY ON THE NORTH WEST SHOULDER OF S. PLUM CREEK ROAD. CONTRACTOR TO ALLOW LOCAL RESIDENT ACCESS. LOCAL RESIDENTS WILL NEED TO BE NOTIFIED OF TRAFFIC SIGNAL OPERATIONS AND TO STOP, LOOK, AND FOLLOW DIRECTION OF TRAFFIC FLOW THROUGH WORK AREA. EXISTING SIGNS IN CONFLICT WITH TRAFFIC CONTROL WILL NEED TO BE REMOVED OR COVERED BY CONTRACTOR. WATER BARRIERS ARE SHOWN ON PLAN IF NEEDED FOR DROP OFF PROTECTION.

Legend

- 8 FT TYP III
- Delineator
- PHASE 1 - WORK AREA
- PHASE 2 - WORK AREA
- PHASE 3 - WORK AREA
- PORTABLE TRAFFIC SIGNAL
- SIGN SUPPORTS
- Water Filled Barrier

Manifest

- 159 x Water Filled Barrier
- 27 x Delineator
- 20 x SIGN SUPPORTS
- 14 x 8 FT TYP III
- 4 x CW20-1 road work ahead
- 4 x CW3-3 CW3-3
- 4 x PORTABLE TRAFFIC SIGNAL
- 4 x R10-6L Stop Here on Red
- 4 x R4-1 Do Not Pass
- 4 x W20-4 One Lane Road

WORK AREA ZOOMED VIEW

S. PLUM CREEK ROAD